



## Riverside Community College District

### Norco Veteran's Resource Center – Campus Update Summary

April 29, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of April 29, 2021. Please let me know if you have any questions or need additional information.

#### **Current Work in Progress:**

- Plumbing rough in continues.
- Building exterior waterproofing continues.
- Building insulation is underway.
- Electrical rough in continues.

#### **Project Progress Summary:**

The project continues to move forward with multiple trades working concurrently this week. HVAC, Electrical and Plumbing subcontractors are working on site in addition to the general contractor. The project is currently tracking in line with the new completion date of July 16, 2021.

# *Current Construction Photos*



Electrical rough in



Roofing Installation



Waterproofing and scaffolding



Plumbing waste/vent/  
domestic water