



## Riverside Community College District

### Norco Veteran's Resource Center – Campus Update Summary

July 1, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of July 1, 2021. Please let me know if you have any questions or need additional information.

#### **Current Work in Progress:**

- Interior ceiling painting.
- Low Voltage cabling/ infrastructure continues.
- Curb formwork from new parking area ongoing.
- HVAC controls installation continues.
- Data room layout/rack installation continues.
- Exterior storefront and glazing continue.
- Building electrical wiring installation continues.
- Misc finish plumbing continues.

#### **Project Progress Summary:**

The project continues to move forward with multiple trades working concurrently this week. Electrical, low voltage, HVAC controls, plumbing and glazing subcontractors are working on site in addition to the general contractor's staff. Previously stated project completion impacts appear eminent at this point. RBC has not yet received confirmed delivery dates for the metal panels, interior wood doors. Anticipated completion date appears to be near August 10, 2021.

# *Current Construction Photos*



Patio Steel Painting



Lobby Area



Ceiling Paint



Curb Formwork