



## Riverside Community College District

### Norco Veteran's Resource Center – Campus Update Summary

April 8, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of April 8, 2021. Please let me know if you have any questions or need additional information.

#### **Current Work in Progress:**

- Roof sheeting at Patio continues.
- Finish grading for the borrow site and grade slope is ongoing.
- Water line chlorination is ongoing.
- HVAC ductwork installation continues.
- Exterior framing continues at the building “pop outs”.
- Electrical rough in has begun.

#### **Project Progress Summary:**

The project continues to move forward with multiple trades working concurrently this week. HVAC, Electrical, and Grading subcontractors are working on site in addition to the general contractor. The roofing preinstallation meeting was held today onsite.

The project is currently shown to be 25 days behind the original baseline. A 14 calendar day contract extension has been approved for impacts to the work due to Covid. Schedule 4R2 is included for your reference. The District has requested a recovery schedule be provided by RBC.

# *Current Construction Photos*



Interior electrical,  
ductwork rough in



Borrow site finish grading



Roof Sheeting, Exterior  
Framing



Slope grading