



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

May 27, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of May 27, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Linear metal ceiling installations continue at Patio and Lobby.
- Low Voltage layout ongoing.
- Corrugated metal panels installation continues.
- Plaster leveling coat application ongoing.
- Electrical room layout continues.

Project Progress Summary:

The project continues to move forward with multiple trades working concurrently this week. Electrical subcontractor is working on site in addition to the general contractor staff performing plaster coat, metal panel and linear metal ceiling installations. The project is currently tracking in line with the new completion date of July 16, 2021. However, recent developments in longer than anticipated lead times for some products could cause project delays. The Contractor is working through these issues to find potential resolutions. Impacts are not yet known.

Current Construction Photos



Metal Panels/ Plaster



Storefront



Linear Metal Ceiling



Data Room