



## Riverside Community College District

### Norco Veteran's Resource Center – Campus Update Summary

May 20, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of May 20, 2021. Please let me know if you have any questions or need additional information.

#### **Current Work in Progress:**

- Drywall finish is nearly complete.
- Kerra Stone finish at North elevation substantially complete.
- Linear metal ceiling layout taking place.
- Storefront being installed at the patio and entrance.
- Corrugated metal panels being installed at the SW corner of the building.
- Interior wall primer has been applied.

#### **Project Progress Summary:**

The project continues to move forward with multiple trades working concurrently this week. Drywall and glazing subcontractors are working on site in addition to the general contractor. The project is currently tracking in line with the new completion date of July 16, 2021. However, recent developments in longer than anticipated lead times for some products could cause project delays. The Contractor is working through these issues to find potential resolutions.

# *Current Construction Photos*



KerraStone



Storefront



Corrugated Metal Panels



Patio slab poured.