



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

June 17, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of June 17, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Linear metal ceiling installations continue at Lobby interior and exterior.
- Low Voltage cabling continues.
- Entry walkway curb formwork complete.
- HVAC controls installation continues.
- Data room layout/rack installation continues.
- Interior wood paneling installation is ongoing.
- Sliding door frame installation has begun.
- Building electrical wiring installation continues.

Project Progress Summary:

The project continues to move forward with multiple trades working concurrently this week. Electrical, low voltage and glazing subcontractors are working on site in addition to the general contractor's staff. Previously stated project completion impacts appear eminent at this point. RBC has not yet received confirmed delivery dates for the metal panels, interior wood doors and storefront doors. These impacts are being working into a schedule update currently. Anticipated completion date appears to be near August 1, 2021.

Current Construction Photos



Plaster finish coat



Lobby Area



Wood Panels



Curb Formwork