



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

July 8, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of July 8, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Interior storefront installation continues.
- Low Voltage cabling tie-in to STEM Building continues.
- Flatwork formwork from new parking area and main entrance ongoing.
- Restroom fixture installation continues.
- Data room rack patch cord installation continues.
- Data jack and WAP location make up continues.
- Exterior storefront and glazing substantially complete.
- Building electrical outlet make up continues.
- Main electrical feeders spliced and connected.
- Main electrical panel make up continues
- Interior light fixtures installation continues.
- Counter top installation complete at Lobby/main work area.

Project Progress Summary:

The project continues to move forward with multiple trades working concurrently this week. Electrical, low voltage, HVAC controls, plumbing and glazing subcontractors are working on site in addition to the general contractor's staff. Previously stated project completion impacts appear eminent at this point. RBC has not yet received confirmed delivery dates for the metal panels, interior wood doors. Anticipated completion date appears to be near August 10, 2021.

Current Construction Photos



North Elevation



Patio



East/ North Elevations



West/South Elevation