



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary April 15, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of April 15, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Roof sheeting finalization prior to roofing.
- Water lines have been connected.
- Plumbing rough in continues.
- HVAC ductwork installation continues.
- Exterior framing continues at the building “pop outs”.
- Electrical rough in continues.

Project Progress Summary:

The project continues to move forward with multiple trades working concurrently this week. HVAC, Electrical, and Plumbing subcontractors are working on site in addition to the general contractor.

RBC has submitted a recovery schedule showing project completion of July 16, 2021, which puts the project back to the scheduled completion date after the 14 day time extension. The recovery schedule is still under review.

The horse trail and sidewalk have been reopened as of today. The sidewalk will have permanent concrete placed at a later date where the temporary asphalt cold path was used.

Current Construction Photos



Bldg roof sheathing,
strapping, curbs



North Elevation



HVAC ductwork, electrical
rough in



South Elevation