



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

June 10, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of June 10, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Linear metal ceiling installations continue at Patio and Lobby.
- Low Voltage cabling continues.
- Plaster finish coat application ongoing.
- Entry walkway curb formwork is ongoing.
- T-Bar ceiling installation underway.
- HVAC controls installation underway.
- Data room layout/rack installation continues.

Project Progress Summary:

The project continues to move forward with multiple trades working concurrently this week. Electrical, low voltage and HVAC subcontractors are working on site in addition to the general contractor's staff performing plaster finish coat application, linear metal and t-bar ceiling installations. The project is currently tracking in line with the new completion date of July 16, 2021. Previously stated project completion impacts appear eminent at this point. RBC has not yet received confirmed delivery dates for the metal panels, interior wood doors and storefront doors. These impacts are being working into a schedule update currently.

Current Construction Photos



Plaster finish coat



T-Bar Ceiling Grid



Casework on site.



Sliding doors pending.